

UAM SERVICE RECORD

MACHINE SERIAL #			
CONCENTRATOR TOTAL HOURS RUN			
NEXT SERVICE CHECK DUE DATE			
CONTROL SCREEN SOFTWARE REVISION #			
GASES USED: (check if available and write down pressure reading)			
OXYGEN CYLINDER			KPa
OXYGEN PIPELINE			KPa
NITROUS CYLINDER			Kpa
NITROUS PIPELINE			Kpa
TEST #	DESCRIPTION (Correspond to steps of the Full Function Test)	PASS (P)/ FAIL (F)	PROBLEM FOUND (and work carried out)
SYSTEM			
1	No modifications & all spares and accessories present		
2	Frame, hardware, wheels		
3	Mains cable and gas supply hoses		
4	Charging indicator		
5	Mains failure icon		
6	Battery condition icon		
7	Cylinder yokes		
8	Cylinder pressure gauges		
9	Pipeline pressure gauges		
10	Maximum O ₂ and N ₂ O flows		
11	Zero O ₂ and N ₂ O flows		
12	Emergency O ₂ inlet		
OXYGEN CALIBRATION, SAFETY AND QUALITY			
13	Calibration with 100% O ₂		
14	Calibration with Air		
15	Upper and lower O ₂ alarms		
16	N ₂ O cut-off		
17	O ₂ sensor disconnect alarm		
18	O ₂ concentrator output		
BREATHING SYSTEM			
19	Apnea alarm		
20	Air intake valve		
21	Reservoir bag		
22	Bellows assembly condition		
23	Bellows expiratory pressure		
24	Patient water trap		
25	Fenton balloon operation		
26	Pressure relief valve		
VAPORIZER			
27	Vaporizer condition and indicator		
28	Vaporizer performance		
29	Residual flow test		
30	Complete and adhere service label		

Service carried out by (name of technician):

Signature:

Date: